

Container Loading Checklist

Below is a convenient checklist covering proper reefer loading requirements for your use.

- Container interior is clean.
- Container is odor free.
- Container is not damaged.
- Door seals are in good repair and floor drains are open.
- Refrigeration unit is operational.
- Container is cooled to desired loading temperature.
- Container identification is documented.
- Correct cargo is loaded into container.
- Cargo is at specified pulp temperature.
- Cargo is properly stowed.
- Package count is correct.
- Color photographs are taken of loading pattern, cargo and container.
- Partlow paper chart installed, if Partlow recorder is available.
- Portable temperature recorder charts are marked with load identification, start time and date.
- Portable temperature recorders are started and marked with their location.
- Portable temperature recorders are placed at correct locations in the load.
- Portable temperature recorders' make and identification numbers are recorded.
- Generator is operating and has sufficient fuel.
- Thermostat is set to correct temperature (check for Fahrenheit specification).
- Fresh air exchange rate is set properly.
- Vehicle meets highway weight regulations.
- Security seal is properly attached to rear door of container.
- Security seal number is recorded.

